

**PROJECT LOOK AHEAD**



**July 25 – July 31 (Current week)**

The team has been working on the following activities this week:

- Lane shift along south road will continue to be in place Monday through Friday as necessary, as work progresses at south end of building.
- Pour 2” surface on top of core slab.
- Pour interior footers and pads
- Complete underground electrical within Youth Center.
  - Scheduled inspection on Thursday
- Work on interior mason stem walls.
- Complete first lift of block around core slab
- Receive steel columns and begin setting at the East and North entrance ways.
- Receive delivery of building siding panels.

**August 1 – August 6 (1-week outlook)**

The team will be working on the following activities:

- Lane shift along south road continue to be in place, as necessary, from Monday through Friday.
- Complete backfill around utilities and begin working on preparation of sub base for slab on grade concrete pour.
- Complete termite treatment, installation of visquene liner and placement of wire mesh.
- Complete final sub base inspection and prepare for slab pour.
- Begin concrete pour of slab on grade within youth center area of building (everything east of the interior partition wall).

**August 7 – August 13 (2-week outlook)**

The team will be working on the following activities:

- Prep and pour ribbon slab within gym
- Begin to erect red iron (steel structures)
  - Crane will be on-site to install the steel at the Youth Center area.

**August 14 – August 20 (3-week outlook)**

The team will continue be working on the following activities from the previous week:

- Finalize steel erection.
- Crews to work the remaining portion of the week bolting and squaring frame.

**Other Updates:**

- Tips for parking and access to the campus:
  - The contractor will begin steel erecting during the week of August 7 – August 13 lasting through roughly August 17. There will be a lot of heavy metal movement and the use of steel moving equipment, including a large crane. Please keep a clear distance from the construction zone during this period of time.

- The South road will now remain open although it will be in a construction zone. A traffic shift began along the portion of the roadway adjacent to the construction on June 9 and will continue until further notice. The lane shift will be in effect Monday through Friday while work is being conducted along the southern face of the building.
  - Construction activities will be taking place from eastbound lane periodically as needed for the next several weeks.
  - The traffic shift will consist of: All traffic traveling east and westbound from either the school or Brian road, shifting to a temporary dirt roadway along the former grass shoulder.
  - Construction fence will be utilized to block off the asphalt roadway adjacent to the building construction. Signs will be installed on the fence directing traffic in the appropriate direction.
  - Silt fence will be utilized as a visual aid to define the northern boarder of the temporary roadway.
- There will still be construction being performed immediately adjacent to the roadway, and there will be heavy equipment and cement trucks traveling that roadway, so please be patient and drive carefully!
- Please be cognizant of the fact that workers will be present within the vicinity of the South road and excessive speeds will pose a risk to the on-site workers trying to complete our project.
- The North/South road adjacent to the church office and After Shack/Adult Ed building will be PERMANENTLY closed throughout the duration of the building construction. Fencing will be erected as a barrier to prevent access.
- Continue to check the bulletin and website for various updates, especially traffic flow and parking recommendations throughout the duration of the project.
- Dedication is scheduled for December 4<sup>th</sup> with the Bishop.
- This will be an active construction site with consistently changing conditions throughout the project, so please remember to always use caution and pay particular attention while driving within the Nativity property.
- Follow construction progress with a live view of what's happening at the site: <http://remote.nativitycatholicchurch.org:8585/view/index.shtml>

**Please continue to pray for the safe completion of the project and the success of the *Of One Heart Campaign***